Manitoba

Science, Technology, Energy and Mines
Petroleum Branch
360-1395 Ellice Ave, Winnipeg MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/08 – September 22/08)

DRILLING ACTIVITY	to Sept. 22/08	To Sept. 24/07	2007 Total
Drilling Licences Issued	237	230	337
Licences Cancelled	18	12	27
Vertical Wells Drilled	153	165	264
Horizontal Wells Drilled	82	40	58
Stratigraphic Test Holes Drilled	2	1	2
Wells Drilled - Total	237	206	324
No. of Metres Drilled	331 772	243 711	382 558
Wells Re-entered	4	4	4
Wells Being Drilled	3	4	1
No. of Active Rigs	6	10	1
Wells Licenced but Not Spudded	25	71	45
Wells Completed as Potential Oil Wells	228	182	300
Wells Abandoned Dry	4	25	28
Wells Drilled but Not Completed	1	3	0
Other Completions	8	0	0
New Wells on Production	164	117	255

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	11	10	11
Licences Cancelled	0	0	1
Kilometers Licenced	2 868	2 007	2 062
Kilometers Run	2 395	953	1 967

OIL PRICES (Average)	2008 $/m3 ($/bbl)	2007 $/m3 ($/bbl)
Month of July	819.41 (130.21)	498.10 (79.15)
Month of August	746.60 (118.64)	486.95 (77.38)

OIL PRODUCTION (M3)	2008	2007
Month of May	108 086.6	106 066.9
Cumulative Thru May 31	553 423.1	542 776.7

WEEKLY WELL ACTIVITY REPORT

22 September 2008

Lic. No.: 6414

Grand Banks Sinclair HZNTL 2-13-7-29 (WPM)
UWI: 100.02-13-007-29W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 22-Sep-2008

Lic. No.: 6418

Tundra Underhill 3-13-5-22 (WPM)
UWI: 100.03-13-005-22W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 22-Sep-2008

Lic. No.: 6430

Tundra et al Sinclair 15-9-7-28 (WPM)
UWI: 100.15-09-007-28W1.00

Status: Licence Cancelled (CAN)
Licence Cancelled: 22-Sep-2008

Lic. No.: 6574

Tundra Sinclair HZNTL 3-25-8-29 (WPM)
UWI: 100.03-25-008-29W1.00

Please note revised well name and UWI

Lic. No.: 6688

Tundra Regent HZNTL 15-3-5-22 (WPM)
UWI: 100.15-03-005-22W1.00 – Leg #1
UWI: 100.15-03-005-22W1.02 – Leg #2
UWI: 100.14-03-005-22W1.03 – Leg #3

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 22-Jul-2008
Field/Pool Code: 13 52D

Lic. No.: 6698

Grand Banks Sinclair HZNTL 16-23-7-29 (WPM)
UWI: 100.16-23-007-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 17-Aug-2008
Field/Pool Code: 16 62B

Lic. No.: 6701

Grand Banks Sinclair Prov. HZNTL 9-14-7-29 (WPM)
UWI: 100.09-14-007-29W1.00

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 22-Aug-2008
Field/Pool Code: 16 62B

Lic. No.: 6724

Leader Sinclair COM 3-33-8-28 (WPM)
UWI: 100.03-33-008-28W1.00 (16 59I)
UWI: 100.03-33-008-28W1.02 (16 62DD)

Status: Capable Of Oil Production (COOP)
Capable Of Oil Production: 21-Aug-2008
Field/Pool Code: 16 59I/16 62DD (Commingled)

Lic. No.: 6731

Grand Banks Sinclair Prov. HZNTL A3-10-7-29 (WPM)
UWI: 102.03-10-007-29W1.00

Finished Drilling: 18-Sep-2008
Total Depth: 2531.00 m
Rig Released: 20-Sep-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 20-Sep-2008

Lic. No.: 6733

Grand Banks Sinclair Prov. HZNTL 3-12-7-29 (WPM)
UWI: 100.03-12-007-29W1.00

Finished Drilling: 18-Sep-2008
Total Depth: 2514.00 m
Rig Released: 20-Sep-2008
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 20-Sep-2008

Lic. No.: 6747

Tundra Sinclair Prov. HZNTL 9-20-7-28 (WPM)
UWI: 100.09-20-007-28W1.00

Finished Drilling: 20-Sep-2008
Total Depth: 2245.00 m
Rig Released: 21-Sep-2008
Intermediate Casing: 177.80 mm @ 1045.00 m with 12.6 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 21-Sep-2008

Lic. No.: 6750

Tundra Sinclair Prov. HZNTL 13-29-7-29 (WPM)
UWI: 100.13-29-007-29W1.00

Revision to Report of: 05-Aug-2008
Contractor: Trinidad Drilling Ltd. – **Rig. # 9**

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 22-Sep-2008

Lic. No.: 6753

WPX St. Lazare Prov. PTH 13-29-17-28 (WPM)
UWI: 100.13-29-017-28W1.00

Finished Drilling: 17-Sep-2008
Total Depth: 1020.00 m
Rig Released: 18-Sep-2008
Status: Abandoned Potash Test Hole (ABD PTH)
Abandoned Potash Test Hole: 18-Sep-2008

Lic. No.: 6754

North Virden Scallion Unit No. 1 HZNTL 6-15-11-26 (WPM)
UWI: 102.06-15-011-26W1.03 - Leg #2

Finished Drilling: 16-Sep-2008
Total Depth: 1615.00 m
Rig Released: 17-Sep-2008

UWI: 102.06-15-011-26W1.02 - Leg #1
UWI: 102.06-15-011-26W1.03 - Leg #2

Status: Completing (COMP)
Completing: 19-Sep-2008

Lic. No.: 6756

Tundra et al Sinclair 10-23-8-29 (WPM)
UWI: 100.10-23-008-29W1.00

Finished Drilling: 15-Sep-2008
Total Depth: 980.00 m
Rig Released: 16-Sep-2008
Production Casing: 114.30 mm @ 980.00 m with 6.4 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 16-Sep-2008

Lic. No.: 6762

Lodgepole Waskada 4-23-1-25 (WPM)
UWI: 100.04-23-001-25W1.00

Spud Date: 16-Sep-2008
K.B. Elevation: 474.32 m
Finished Drilling: 18-Sep-2008
Total Depth: 934.00 m
Rig Released: 19-Sep-2008
Surface Casing: 219.10 mm @ 124.50 m with 9.5 t
Production Casing: 114.30 mm @ 934.00 m with 14.5 t
Status: Completing (COMP)
Completing: 22-Sep-2008

Lic. No.: 6764

Lodgepole Waskada 7-23-1-25 (WPM)
UWI: 100.07-23-001-25W1.00

Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 22-Sep-2008

Lic. No.: 6769

North Virden Scallion Unit No. 1 HZNTL 1-27-11-26 (WPM)
UWI: 102.01-27-011-26W1.00 - Leg #1

Spud Date: 19-Sep-2008
K.B. Elevation: 463.30 m
Surface Casing: 244.50 mm @ 308.00 m with 25.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 22-Sep-2008

Lic. No.: 6771

Lodgepole Waskada 3-23-1-25 (WPM)
UWI: 100.03-23-001-25W1.00

Spud Date: 19-Sep-2008
K.B. Elevation: 474.98 m
Finished Drilling: 21-Sep-2008
Total Depth: 930.00 m
Rig Released: 21-Sep-2008
Surface Casing: 219.10 mm @ 125.50 m with 9.5 t
Production Casing: Run
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 21-Sep-2008

Lic. No.: 6772

Lodgepole et al Waskada A10-23-1-25 (WPM)
UWI: 102.10-23-001-25W1.00

Rig Released: 16-Sep-2008
Production Casing: 114.30 mm @ 924.25 m wit 21.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 16-Sep-2008

Lic. No.: 6773

White North Sinclair 12-22-8-28 (WPM)
UWI: 100.12-22-008-28W1.00

Finished Drilling: 17-Sep-2008
Total Depth: 921.00 m
Rig Released: 19-Sep-2008
Production Casing: 114.30 mm @ 921.00 m wit 18.0 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 19-Sep-2008

Lic. No.: 6774

White North Sinclair 14-22-8-28 (WPM)
UWI: 102.14-22-008-28W1.00

Spud Date: 19-Sep-2008
K.B. Elevation: 490.19 m
Surface Casing: 177.80 mm @ 152.00 m with 10.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 22-Sep-2008

Lic. No.: 6777

Tundra Sinclair 12-23-8-29 (WPM)
UWI: 100.12-23-008-29W1.00

Spud Date: 16-Sep-2008
K.B. Elevation: 511.85 m
Finished Drilling: 18-Sep-2008
Total Depth: 979.00 m
Rig Released: 19-Sep-2008
Surface Casing: 177.80 mm @ 139.50 m with 8.0 t
Production Casing: 114.30 mm @ 979.00 m with 6.4 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 19-Sep-2008

Lic. No.: 6779

Tundra Sinclair Prov. HZNTL 16-32-8-28 (WPM)
UWI: 100.16-32-008-28W1.00

Finished Drilling: 20-Sep-2008
Total Depth: 2246.00 m
Rig Released: 22-Sep-2008
Surface Casing: 244.50 mm @ 138.00 m with 17.0 t
Intermediate Casing: 177.80 mm @ 993.00 m with 12.6 t
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 22-Sep-2008

Lic. No.: 6780

Tundra South Reston Prov. HZNTL 7-14-6-27 (WPM)
UWI: 100.07-14-006-27W1.00 - Leg #1

Revision to Report of: 15-Sep-2008
Contractor: **Big Sky Drilling – Rig. # 8**

Spud Date: 17-Sep-2008
K.B. Elevation: 445.46 m
Surface Casing: 177.80 mm @ 144.50 m with 17.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 22-Sep-2008

Lic. No.: 6781

Tundra Sinclair Prov. HZNTL 16-12-9-29 (WPM)
UWI: 100.16-12-009-29W1.00

Licence Issued: 19-Sep-2008
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 14
Surf. Location: 13B-12-9-29 (WPM)
Co-ords: 304.75 m (S) of (N) boundary of Sec. 12
60.00 m (E) of (W) boundary of Sec. 12
Grd Elev: 519.42 m
Proj. TD: 2,194.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6782

Tundra Sinclair Prov. 2-4-9-29 (WPM)
UWI: 100.02-04-009-29W1.00

Licence Issued: 19-Sep-2008
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 10
Co-ords: 197.41 m (N) of (S) boundary of Sec. 4
482.59 m (W) of (E) boundary of Sec. 4
Grd Elev: 520.58 m
Proj. TD: 970.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Spud Date: 19-Sep-2008
K.B. Elevation: 524.47 m
Finished Drilling: 22-Sep-2008
Total Depth: 976.00 m
Surface Casing: 177.80 mm @ 139.00 m with 8.0 t
Status: Logging (LOG)
Logging: 22-Sep-2008

Lic. No.: 6783

Tundra Sinclair Prov. 7-4-9-29 (WPM)
UWI: 100.07-04-009-29W1.00

Licence Issued: 19-Sep-2008
Licensee: Tundra Oil & Gas Partnership
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. - Rig# 10
Co-ords: 644.43 m (N) of (S) boundary of Sec. 4
503.97 m (W) of (E) boundary of Sec. 4
Grd Elev: 520.10 m
Proj. TD: 965.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

Lic. No.: 6784

5369500 MB Sinclair 12-32-8-28 (WPM)
UWI: 100.12-32-008-28W1.00

Licence Issued: 19-Sep-2008
Licensee: 5369500 Manitoba Ltd.
Mineral Rights: Freehold
Contractor: Tempco Drilling Company Inc. - Rig# 3
Co-ords: 643.13 m (S) of (N) boundary of Sec. 32
126.13 m (E) of (W) boundary of Sec. 32
Grd Elev: 503.94 m
Proj. TD: 920.00 m (Devonian)
Field: Sinclair
Classification: DEVELOPMENT (Well)
Status: Location (LOC)

CERTIFICATES OF ABANDONMENT ISSUED

Lic. No.	Well Name and Location	Date Issued
5980	Tundra Whitewater 15-32-2-21 (WPM)	16-Sep-2008

WELL NAME CHANGES

Lic. No.: 6574	From:	Tundra Sinclair HZNTL 4-25-8-29 (WPM)
	To:	Tundra Sinclair HZNTL 3-25-8-29 (WPM)
Lic. No.: 6724	From:	Leader Sinclair 3-33-8-28 (WPM)
	To:	Leader Sinclair COM 3-33-8-28 (WPM)